

---

---

## PROJECT UPDATE

---

---

**TO:** WESTMINSTER VILLAGE RESIDENTS AND STAFF  
**FROM:** TONY PATTON  
**DATE:** OCTOBER 6, 2017

### Progress

Things continue to move quickly on site. Shear wall framing at Martin Health Center continues as well as exterior and parapet framing. The opening to the Social Center is being created behind the temporary wall to connect the Village center to the new entrance building. In the Salon and Dining Room additions, painting is underway as well as mechanical, electrical and plumbing trim-outs.

### Looking Ahead

The Building 1 carport construction will continue during the coming week. The second carport for Building 1 will be delivered and construction of this carport should begin the week of October 16, weather permitting.

The MPR will be closed October 20-27 for demolition of the existing floor, and installation of the "loop" hearing system and new flooring. Electrical work, exterior framing, shear wall framing and exterior sheathing will continue at Martin Health Center. Roofing materials will be loaded for Martin Health Center early next week. In the Village center, drywall work will continue. Windows in the upper level of the new entrance building will be installed and stone will be placed on the exterior. In the Salon addition, the mechanical, electrical and plumbing work will continue. Carpentry and mechanical, electrical and plumbing trim-outs will continue in the Dining Room addition. At the employee/delivery entrance, structural framing work will begin. The concrete for the new entrance and drive will continue next week with landscaping beginning in the coming weeks.

### Safety

As always, please do not walk on the roadways or through any active construction areas. The safety of both residents and employees is extremely important and by keeping clear of the closed areas we can all stay out of harm's way. For those wishing to walk outdoors, the Foundation Garden Walk is always available and beautiful at this time of year.