
PROJECT UPDATE

TO: WESTMINSTER VILLAGE RESIDENTS AND STAFF
FROM: TONY PATTON
DATE: NOVEMBER 16, 2018

Progress

Crews will begin to tear down the front entrance of the old Martin Health Center next week. The area has been fenced off so the heavy equipment can be do this work as safely as possible. The health center dining room has had a barrier put up to protect residents and the room from the work being done to erect new walls.

Demolition of the C/D wing will continue and there will be some noise due to the necessary saw cutting. PJ Hoerr will make every attempt to be respectful and keep the noise down as much as possible so as not to disturb any residents. This work is needed to make the plumbing changes required for the renovated rooms.

All the concrete has been poured for the overflow parking and that area will be open for traffic by Tuesday or Wednesday next week. Trench work will begin today for the site lighting. Safety as always is our utmost concern, and proper lighting for our campus is very important.

Upcoming Work

Because of the weather and the short work week over the Thanksgiving holiday, we will not be pouring any concrete next week. The project timelines were created with the holidays in mind so the project will remain on schedule.

The installation of the air curtain at the Village front entrance will be complete before Thanksgiving. Much of the work to be accomplished in the coming months is the demolition of the old health center entrance and the renovation of the C/D wings.

Thank you for your patience and, as always, do not hesitate to bring suggestions and/or questions regarding these many activities to us.