

---

---

## PROJECT UPDATE

---

---

**TO:** WESTMINSTER VILLAGE RESIDENTS AND STAFF  
**FROM:** BARB NATHAN  
**DATE:** NOVEMBER 30, 2018

### Progress

Several of us were in the area of Martin Health Center that is currently under renovation and it is amazing how much progress they have made. In fact, the wall that has been built across part of the large dining room will be complete soon and the plastic will come down. In the resident rooms, everything has been gutted and the saw cutting of concrete is complete. Outside of Martin Health Center, the exterior demolition has been done; that is the demolition of the old front entrance. Significant site work has begun for what will be a new parking area for Martin Health Center.

In the kitchen, the trim-out has begun, the backsplash tile is being placed. The kitchen equipment installation in the buffet area is underway.

### Upcoming Work

In Martin Health Center, the plumbing and other rough-in work will be done over the next several weeks. Outside of Martin Health Center they will continue to remove paving and start the foundation work for the new porte-cochère.

In the dining room the flooring will be installed early next week. It is anticipated that we will create the punch list after an inspection on Friday, December 7. The new dining room will open the following week. At that time we will place all of the new furniture in both dining rooms. We need to celebrate the completion of the dining room because that signifies the completion of all common space additions and renovations.

As always, thank you for your patience and understanding as we go through these upgrades. As you have suggestions, please offer them to us.