

---

---

## PROJECT UPDATE

---

---

**TO:** WESTMINSTER VILLAGE RESIDENTS AND STAFF  
**FROM:** BARB NATHAN  
**DATE:** FEBRUARY 9, 2018

### Progress

As I was walking in this morning looking at the snow and all the plants that were put in this past fall, I was thinking that while we may get tired of the snow I'm sure it is very good for all the landscaping. Inside the building work continues in all areas at a significant pace.

In Martin Health Center, the drywall finishing and painting is happening on the second floor and drywall in resident rooms is nearing completion on the first floor. The overhead rough-ins are completed to the point that the city inspector will be by within the week. The electrician is beginning to pull wire on the second floor and reported in the construction meeting yesterday that he has ordered 38 miles of wire.

Here in the Village center the mechanical, electrical and plumbing rough-ins continue at the old front desk area and for the library. Wall framing in these two areas has begun as well.

### Upcoming Work

At Martin Health Center, work for the next week will be as it has been in the previous week. Drywall will be completed on the first floor and the electrician will continue to pull the 38 miles of wire. We go into the new area frequently in order to check finishes, colors, etc. The tile for showers and bathrooms will begin being placed in a couple of weeks.

In the Village center, we've been protected from much of the noise in these renovations but the next two weeks will be noisy. The saw cutting and slab demolition in the back dining room and sandwich shop is extensive and will be very noisy. They will avoid this work during lunch hours. By the end of the next two weeks the drywall finishing should be underway in the club room and the library painted. There will be a large crane on site next week as the air handler on top of the sandwich shop is being moved and a small cooling tower is being placed.

As always, as you have questions or concerns, do not hesitate to contact us.

**Of Note:** The All Resident meeting is scheduled for Tuesday, February 13 at 10:00 a.m. in the Resident Center. An update of the schedule for the renovations and expansion will be presented at that time.