

---

---

## PROJECT UPDATE

---

---

**TO:** WESTMINSTER VILLAGE RESIDENTS AND STAFF  
**FROM:** BARB NATHAN  
**DATE:** MARCH 23, 2018

### Progress

Again, it has been a very productive week. Multiple deliveries have been made to the property for doors and millwork. This casework is for Martin Health Center, the library and the club room. In Martin Health Center, work continues on the second floor to place tile and install bathroom vanities. On the first floor, waterproofing of the bathrooms, drywall finishing, and cable and electrical wire installation continues. A major project was completed yesterday as the electrical service was switched over to the new Martin Health Center mechanical room. This resulted in a day-long power outage during which Martin Health Center operated on generator and all went well.

In the Village center, the library casework is being installed and in the club room drywall finishing and painting is occurring. In the kitchen, framing and drywalling has begun.

### Upcoming Work

At Martin Health Center the finish work will continue on the second floor and begin on the first floor. The next large delivery will be for all of the shower tile, which is expected soon.

In the Village center, within the next two weeks, the library casework should be completed and flooring installed. The club room, resident meeting room and store casework should be completed. At the kitchen, the mechanical, electrical and plumbing rough-ins will continue and work will begin to build the coolers and storage units in that space. It is expected that Stark and landscaping crews will be on site early next week to continue their work.

A major change will happen on Monday, March 26, when the construction trailers and cars will move to the area west of the old Lincoln entrance. This is being done to allow employee parking close to Martin Health Center. The employee parking area will be dramatically reduced in size for the next two months as the delivery lane gets constructed and that area resurfaced. Employee parking is being disbursed to a number of locations with the hope to keep them close to entrances for access and safety. When Stark arrives on site next week they will also begin the work to widen the entrance off of Lincoln used by the Willows and Building 1 residents.

As always, as you have suggestions or questions, do not hesitate to contact us.