

---

---

## PROJECT UPDATE

---

---

**TO:** WESTMINSTER VILLAGE RESIDENTS AND STAFF  
**FROM:** BARB NATHAN  
**DATE:** MARCH 30, 2018

### Progress

Despite the snow and heavy rain this week, site work has restarted. They have begun the work in what has been the employee parking lot. The area is being saw cut and paving is being removed. The work is being done to create a dedicated delivery lane and a larger employee parking lot. This work will continue for a couple of months. The drive for Building 1 was narrowed today but will return to two lanes for this weekend, and then, once again, become one lane. The contractors are going to add gravel so there is a second lane when needed. This work is again being done to be able to do the repaving in all of this area in conjunction with the parking lot work.

On the second floor of Martin Health Center, doors are being hung, vanities are being placed in bathrooms and closet shelving units installed. On the first floor, drywall finishing, painting and wall covering installation continues. Plumbing work continues in this area and the new boilers were delivered.

At the Village center, the casework for the new library is in and millwork trim continues. At the club room, resident meeting room and store, painting and windows have been completed. I went in the new kitchen this week and was shocked to see the space that is going to be available for our culinary needs and the increased storage which is so needed for both cold and dry storage. Those storage units have been installed.

### Upcoming Work

The site work in the employee parking lot area and drive to Building 1 will continue. As soon as the ground dries they will begin the expansion of the entry off Lincoln that serves the Willows and Building 1. At Martin Health Center the finish work will continue and much cabinetry be delivered for installation. Boilers and water heaters will be connected and the elevators will be delivered next Tuesday. The library work will be completed within the next two weeks, and the weeks following that will be used to coordinate the move from the existing library. In the club room, resident meeting room and store, the mechanical, electrical and plumbing trim-out will be complete and floor prep will begin.

There is a need to get into the area above the ceiling in the hallway by the employee breakroom. This work will be done early in the morning before we have traffic in that area, but that ceiling will remain open for approximately one week.

As always, as you have questions and/or suggestions, do not hesitate to contact us.