

---

---

## PROJECT UPDATE

---

---

**TO:** WESTMINSTER VILLAGE RESIDENTS AND STAFF  
**FROM:** BARB NATHAN  
**DATE:** JUNE 30, 2017

### Progress

Yes, we continue to be grateful for wonderful weather and very little time lost due on this project. This week the framing of the new MPR addition was completed and the slab was poured for the dining addition. Work continues on the underground utilities serving Martin Health Center.

A huge accomplishment this week was the electrical service switchover for Martin Health Center. This was completed on Thursday and we are so grateful to everyone that assisted in making that day as pain-free as possible.

### Upcoming Construction Work

Work will continue for the new parking and carports for Building 1. In fact, the southeast carport in the back of Building 1 will be dismantled on Wednesday. Affected residents have been notified of the need to relocate their cars on that day.

On Monday, MPR 2 will close. On Fridays each week, the construction crew will return the MPR to usable condition for weekend movies and Vespers. It of course will have a temporary wall in place.

The CMU walls for the dining addition are being placed and the framing should be completed at the salon addition next week. The contractor will remove windows in the walkway to building one by the dining addition. The roof joists and decks will be delivered next Friday so you will begin to see that work start at the MPR and salon additions. Foundation and utility work will continue at Martin Health Center.

### Safety

There will be increased construction vehicle traffic on the new road from Lincoln to the Willows, Building 1 and employee parking. This is for the parking lot changes for Building 1. Please remember to look both ways. It is much easier for us to see the equipment than it is for the driver of the equipment to see us so caution is needed on everyone's part.

As always, if you have questions or suggestions, please do not hesitate to contact us.