
PROJECT UPDATE

TO: WESTMINSTER VILLAGE RESIDENTS AND STAFF
FROM: BARB NATHAN
DATE: AUGUST 10, 2018

Progress

Each week as we attend construction meetings on Thursday, we receive the construction progress report. The one received yesterday was pretty short as there is work being attended to in only two areas at this point.

Upstairs, for the new Wellness Center, work is progressing very quickly. The drywall is beginning in that area. In the dining room (what was the old kitchen), the overhead rough-ins began this week and the concrete topping slab went in. Framing has begun.

This week we have hosted the current Martin Health Center residents and their families in the new addition. It was a joy to show this area and see the positive response.

Upcoming Work

In the area for the new Wellness Center, drywall installation will continue but should be completed within two weeks.

Early this morning a 25-foot beam was brought into the old kitchen. Placement of that will take a little time. In that area, overhead rough-ins will continue for electrical and HVAC. Framing of walls and soffits will take most of the next two weeks. The work for the fireplace will begin in another week.

Meetings have been held with the landscapers to identify the process for replacement as well as installation of new materials. We anticipate that work will begin in early September.

As always, if you have suggestions or questions, do not hesitate to contact us.