

---

---

## PROJECT UPDATE

---

---

**TO:** WESTMINSTER VILLAGE RESIDENTS AND STAFF  
**FROM:** BARB NATHAN  
**DATE:** AUGUST 17, 2018

### Progress

In the new Wellness Center drywall has been going up the entire week. The electrician is also working, getting everything pulled and even starting to install outlets. In fact, we confirmed floor outlets and colors for the covers. In the kitchen, the pour was completed, the finish of the flooring has been done and framing of the soffits and walls is underway.

The contractor's response to the Illinois Department of Public Health's questions has been submitted to them. We expect a response on this within the next two weeks. Assuming that it is acceptable, we will await the survey for occupancy of Martin Health Center.

### Upcoming Work

Drywalling in the Wellness Center will continue and planning is underway to install the windows above the railing. This will require considerable coordination, including a lift in the Social Center. More information will be given on that as soon as the dates are known.

In the dining room, the framing for soffits and walls will continue to early next week at which time the drywalling will begin. We expect the fireplace installation to begin mid to late next week. Wood for the soffits and ceiling structure has been delivered and is starting to be finished.

Outside, the landscaper will be back on site late next week to begin seeding so we all need to pray for rain.

At the construction meeting today we reviewed the schedule for the next few months and it is amazing how much will happen. We anticipate the Wellness Center will be complete and we will move in by the middle of October. The dining area in the old kitchen should be done by mid-October also, at which time we will occupy that space and close the existing dining room to do upgrades to that area.

As always, do not hesitate to contact us with questions or suggestions.