
PROJECT UPDATE

TO: WESTMINSTER VILLAGE RESIDENTS AND STAFF
FROM: BARB NATHAN
DATE: AUGUST 24, 2018

Progress

I've heard so many positive comments from people who toured the new Martin Health Center addition this week. For those of you who were unable to do that, please let us know if you are interested in touring and we might be able to create another time for this.

Upcoming Work

We continue to wait for the State for occupancy of the new Martin Health Center addition.

In the Wellness Center, the drywall finishing has begun and will continue through the next week. We expect that within two weeks the painting of the Wellness Center will begin as will placement of the ceiling grid.

In the former kitchen, the framing and drywall installation has begun and the finishing of the drywall will continue through the next two weeks. The fireplace is here, installation will begin and even the stone veneer for that fireplace will be placed in the next two weeks.

Outside, you will begin to see the digging for the sanitary line that comes from Lincoln and the landscape workers should be on site as soon as the puddles dry for reseeding. Following that, a number of plantings are scheduled to go in and/or be replaced.

As always, do not hesitate to contact us for any additional information or suggestions you might have.