

---

---

## PROJECT UPDATE

---

---

**TO:** WESTMINSTER VILLAGE RESIDENTS AND STAFF  
**FROM:** TONY PATTON  
**DATE:** SEPTEMBER 14, 2018

### Progress

There continues to be lots of activity in the new Wellness Center and dining room. The ceiling grid in the Wellness Center is nearly complete and should be done in the next day or two. Drywall finishing continues in the dining room and will be complete soon.

The new grass seed has begun to grow and is filling in the straw-covered areas. Additional plantings remain to be done in some areas on site, as well as some replacements for plants that did not meet the quality standards.

### Upcoming Work

Drywalling and finish work will continue in the dining room, and painting will begin when that is complete. Trim-outs will start next week, and the stone for the dining room fireplace will be installed.

In the Wellness Center, flooring installation will begin soon. The placement of the glass between the Wellness Center and the Social Center is also expected in the coming week which will help make the Social Center a little quieter. Lift equipment will be in the Social Center to complete this work so please be cautious.

Site work will begin for the new sanitary line from Lincoln. This is needed for the future Assisted Living building and must be complete before the ring road is resurfaced.

As always, as you have questions or suggestions, do not hesitate to contact us.