
PROJECT UPDATE

TO: WESTMINSTER VILLAGE RESIDENTS AND STAFF
FROM: BARB NATHAN
DATE: SEPTEMBER 22, 2017

Progress

Once again we have been blessed with great weather and the progress on the project reflects this. At Martin Health Center, the first floor concrete has been poured and the structural steel is beginning to go up. At the Village center entrance, the canopy framing has begun as has drywall. In fact, several of us were in there yesterday to confirm where outlets and data ports are in each office area. At the salon and dining additions the drywall finishing is underway as is installation of lighting. For the MPR, the drywall finishing is also underway and the electrical work is nearing completion. Outside the facility the site work continues at the new entrance.

Looking Ahead

At Martin Health Center the structural steel will continue to be placed as will the shear walls. Stairway frames will be set and concrete poured for them. Roof curb will be installed and roof drains set. At the entrance addition, canopy framing should be completed as will all the soffit work. Siding should be done in the next two weeks. In the salon, MPR and dining room additions painting will begin.

The week of October 2nd, a temporary wall will be built in the Social Center as the new entrance will be opened to the existing building. This temporary wall will be in place until the Village center entrance opens in early December. The employee break room will be relocated as this area will undergo demo and renovation. This work will take approximately 4-5 weeks.

Outside the facility, the site work off of Mercer will see significant pavement and landscaping will begin the first week of October. The carports for Building 1 should be delivered in early October and installed that month.

Safety

We continue to remind people driving on the campus to slow down. This is needed for everyone's safety, both other drivers as well as people on foot. Let's watch out for each other.