
PROJECT UPDATE

TO: WESTMINSTER VILLAGE RESIDENTS AND STAFF
FROM: BARB NATHAN
DATE: JUNE 22, 2018

Progress

It was a joy to come by the dining room this morning and see that the temporary wall has come down. People are very busy behind those two double doors this morning completing the hookups and the final sheet metal work for the move starting on Monday.

In Martin Health Center, the punch list items are being attended to, the balancers are working to balance the cooling and the cleaning has started. In the hallway leading to Martin Health Center from the Social Center, you've noticed that the drywall is going up and the framing for new fire door has begun. Upstairs in the balcony area, all interior walls have been removed and some duct demo and rerouting has begun.

Outside, little has been done this week because of the amount of rain that we've received though a lot of cleanup has been completed.

Upcoming Work

In Martin Health Center, finish work and cleaning will continue as will deliveries of furniture and equipment. On the second floor in the Wellness Center the wall framing will begin and mechanical, electrical and plumbing rough-ins will continue. The bathrooms by the Resident Center will have tile installed as well as fixtures. The corridor from the Social Center to the Wellness Center will have drywall placement and finishing. We are still expecting abatement in that area. As soon as we know when that will need to be done, we will inform everyone so we have adequate time to understand the rerouting that will be required.

Two very big items are happening in the upcoming week. First, the kitchen move which begins Monday. My thanks to Anne Dean and the entire dining leadership and staff for the incredible job they've done in planning for this. My thanks also to the contractors for the coordination of the various moves and installs that need to be accomplished. The plan is to make the final move of the supplies into the kitchen on Friday with the hope of returning to normal meal service from the new kitchen on Sunday, July 1st.

The other significant item that is happening next week is road work on the road that leads from the new Lincoln entrance to the Willows and Building 1. Building 1 residents

and visitors will be rerouted through the new parking area beginning on Tuesday. Willows residents will continue to have access to the Willows from its normal route in the early part of this roadwork, though the entrance to your community will be narrow. Memos to Building 1 and Willows residents are being sent today along with maps so that they can understand this rerouting. Depending on weather, we should be back driving on a new roadway by July 4th.

As always, if you have questions or suggestions do not hesitate to contact me and the rest of the team. Thank you for your continued patience.