
PROJECT UPDATE

TO: WESTMINSTER VILLAGE RESIDENTS AND STAFF
FROM: BARB NATHAN
DATE: SEPTEMBER 7, 2018

Progress

The Social Center was noisy this week due to numerous industrial fans that were being used in the new Wellness Center to dry the “drywall.” The mudding of that drywall is now done and dry, and painting has begun. Also this week, if you were up early, you saw the sanding of the area near what will be the Wellness Center windows. Some of this work had to be accomplished with a lift and therefore it is done early in the morning.

Outside, seeding was done over the last two days and we are thrilled to see the rain to nourish that seed. In the old kitchen, the fireplace has been set and tested, and electrical rough-ins continue.

Upcoming Work

Much will be the same in terms of the work that we described in the last two weeks. Drywalling and finish work will continue in the dining room, and after that painting will begin.

In the Wellness Center the painting will be completed, the tile will begin to be placed in the restrooms and the ceiling grid installed. The floors will be prepped for future carpet installation. We anticipate that on Monday, September 17, the placement of the glass between the Wellness Center and the Social Center will begin.

Outside, we are at least two weeks away from further plant installation, including trees. We need temperatures to cool down before this work can begin.

Within two weeks they should begin the placement of a new sanitary line from Lincoln for the future Assisted Living building. The work needs to be done now so we can resurface the ring road.

As always, as you have questions or suggestions, do not hesitate to contact us.